

Project Status dated 28/06/2026

Name of Work:	Dredging/Desilting of only urban critical waterways in Khyber Pakhtunkhwa
Approved Cost:	Rs. 4796.6 (M) *As per Administrative approval
Approval forum with Date:	PDWP dated 9th April 2026
Allocation for CFY (2025-26)	Rs. 2500 (M)
Allocation for CFY (2026-27)	Rs. 2296.6 (M)
Releases CFY (2025-26)	Rs. 1173 (M) (Original releases were 1205 (M), however, 32 M reappropriated
No. of Districts	19 (Previously 18 Districts and after bifurcation of Swat Lower & Upper 19
Critical length of waterways to be cleared	Others

S. No	District	No. of sub works as per PC-I	Length to be cleared as per approved Pcl (km)	Estimated Cost (Rs. Million)	Bid Cost (Rs. Million)	Procurement process completed (Yes/No)	Joint Pre - Construction Survey with TPV Consultant	Physical commencement of Work (Yes/No)	Contractor machinery mobilized (Yes / No)	Detail of machinery deployed (To be filled by Consultants)		Length in which work is in progress (km)	Physical Progress (%)	Releases (Rs. Millions)	Expenditure (Rs. Millions)	Financial Progress (%)	Remarks
										Excavators	Dump truck/tractors						
1	Swat (Swat-I)	11	23	916.5	716	Yes	Yes	Yes	Yes	40	60	10	43.5	220	220	30.7	work in progress
2	Bar Swat (Swat-II)	2	4.569	121	88.978	Yes	Yes	Yes	Yes	17	2	2.69	58.9	25	25	28.1	work in progress
3	Swabi (Division I)	9	12.5	145.4	130.86	Yes	Yes	Yes	Yes	6	16	4.3	34.4	30	30	22.9	work in progress
4	Swabi (Division II)	5	25.89	290	261	Yes	Yes	Yes	Yes	6	8	7.2	27.8	0	0	0	work in progress
5	Mansehra	4	3.89	80.5	64.35	Yes	Yes	Yes	Yes	6	6	2	51.4	18	18	28	work in progress
6	Mardan	1	13.73	14	12.2	Yes	Yes	Yes	Yes	4	2	3.5	25.5	0	0	0	Non utilization due to punching in incorrect head
7	Chitral Lower	18	6.235	79.95	53.99793	Yes	Yes	Yes	Yes	12	4	3	48.1	20	16	29.6	work in progress
8	Chitral Upper	2	0.936	13.85	10.832	Yes	Yes	Yes	Yes	4	1	0.5	53.4		4	36.9	work in progress
9	Dir Lower	1	1.606	70	40.6	Yes	Yes	Yes	Yes	1	1	0.5	31.1	20	14	34.5	Work is in progress
10	Dir Upper	1	0.952	26.5	14.9195	Yes	Yes	Yes	Yes	3	1	0.4	42.0		6	40.2	work in progress
11	Buner	11	14.57	981.14	781.45	Yes	Yes	Yes	Yes	30	60	6	41.2	285	285	36.5	TPV contract cost and Expenditures are included.
12	Malakand	2	1.53	14	11.2	Yes	Yes	Yes	Yes	2	8	0.6	39.2	0		0	work in progress
13	Haripur	1	1.7	7.7	5.313	Yes	Yes	Yes	Yes	2	4	1	58.8	8	8	0	work in progress
14	Abbottabad	1	3.96	6.00	5.400	Yes	Yes	Yes	Yes	2	6	2	50.5			0	work in progress
15	Charsadda	19	107.52	1060	705.114	Yes	Yes	Yes	Yes	31	17	16	14.9	245	210	29.8	work in progress
16	DI Khan	1	2.89	8	4.9992	Yes	Yes	Yes	Yes	1	3	2	69.2	5	5	100	Work is in progress
17	Hangu	3	8.19	4	3.446	Yes	Yes	Yes	Yes	2	5	2	24.4	4	0	0	work in progress
18	Kohat	4	0.35	3	2.4	Yes	Yes	Yes	Yes	2	2	0.31	88.6			0	work in progress
19	Nowshera	5	32.5	223.07	155.404	Yes	Yes	Yes	Yes	8	11	4.809	14.8	292	114.00	73.4	work in progress
20	Peshawar	7	41.42	670.69	522.231	Yes	Yes	Yes	Yes	42	65	18.6	44.9		178.00	34.1	work in progress